BRUHAT BANGALORE MAHA NAGARA PALIKE

FORMATE-02

EXTENSTION OF THE TENDER PERIOD FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl.No	Description	Details
1	Name of the Work	Improvements roads drains and other Development works in Bagalagunte ward no 14
2	Sanction Estimated Cost Rs. In lakhs	50.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	Rs.33,92,715.26
4	Time given to complete the tender work in days from To	90 Days
5	Progress achived during the given tender period Rs. In Lakahs	32,98,000/-
6	Balance progress amount to be completed during EOT Rs. In lakhs	94715/-
7	EOT Required to complete the balance work in dasys, from To	77 ~~90~~ Days 10/10/2019 to 26/12/2019
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Rs 7,293 ~~7,200~~ /day for 77 days Total Rs

Note:-To substanciate financial progress i.e column no (5) relevent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ನಗದು ಸಹಾಯಕರು
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ ಮತ್ತು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.